Site Information (Permit #, Name, Address):	
Array Checklist:	
☐ Modules match plans	☐ Electrical boxes accessible, suitable terminations
☐ Proper wire management	☐ Strain relief
☐ PV modules properly grounded	☐ Array fastened and sealed according to plans
☐ Array structure properly grounded	☐ Check conductors ratings and sizes
☐ Modules clamped on long sides, not short side	
Ground-Mounted Array Checklist:	
☐ Foundation review	☐ Additional array electrode
☐ Mounting structure review	☐ Attachments according to plans
☐ Structure properly bonded	☐ Wiring not readily accessible
Appropriate Signage:	
☐ Durable material?	☐ AC power specs at interconnection point (690.54)
☐ DC disconnect "live on both sides" (690.17)	☐ AC disconnect location (690.56(B))
☐ If no micro-inverters: DC power specs (690.53)	
Equipment Ratings:	
☐ Inverter max voltage > array max voltage	☐ AC breaker > 1.25 x inverter rated current
☐ DC fuse rating > array max voltage	☐ AC breaker < inverter max allowed
☐ DC disconnects VDC > array max voltage	☐ AC disconnects wired GRID to LINE
☐ DC disconnects wired PV to LINE, break twice if applicable	☐ Supply breakers < 120% of busbar rating
☐ Inverter voltage rating = site voltage	☐ Inverter not in direct sunlight
Misc. Equipment Wiring:	
☐ GEC from inverter to GE or grounding bus (250.166)	
☐ Grounding conductor into inverter, EGC and GEC out	
☐ Grounded conductors marked white	
□ > 2 DC source circuits? Each circuit fused	
☐ Array grounding wire suitable for outdoor use	
☐ OUC PV production meter: #4 visible ground	